

## Electrical Installation Condition Report Summary

### Client Details

Client	<b>Spaneuro Express Ltd</b>
Address	2 Dehurst Close Calcot Reading Berkshire
Post Code	RG31 7RX

### Installation Tested Report Number 871421/949032/2

Occupier	<b>Agilent Technologies Ltd</b>
Address	Voscal 1 Mobile Calibration Trailer 610 Wharfedale Road Winnersh Triangle Reading
Post Code	RG41 5TP
Area Tested	As Above

### Purpose of Report

To assess the condition of the electrical installation


### Condition Report Defect Summary

<b>Satisfactory</b>	Improvement recommended as detailed in Section 4 of this Condition Report
Code 1 (C1)	<b>0</b> Danger present. Risk of injury. Immediate remedial action required.
Code 2 (C2)	<b>0</b> Potentially dangerous - urgent remedial action required.
Code 3 (C3)	<b>2</b> Improvement recommended
Further Investigation	Any defects requiring Further Investigation will be suffixed by "F" i.e. "C2F" in the "Observations and Recommendations for Action" Section 4 of this Report.
No Code Note	General Observations concerning the installation In order to attain a "Satisfactory" result there must be no C1 or C2 Defects present.

### Inspection and Test Date and Next Due Date

Test Date	<b>11-Nov-13</b>	Retest Period	<b>1 year</b>	Next due	<b>11-Nov-14</b>
<p>The "Next due" date above applies provided all C1 Defects are remedied immediately. In addition, any C2 Defects are to be remedied and/or investigated as a matter of urgency. Any Defects identified as requiring "Further investigation" should also be remedied and/or investigated as a matter of urgency.</p>					

### Electrical Installation Condition Report compiled by

Inspection Engineer	M.Viccars	Depot	Reading	Date	11-Nov-13
Reviewed by	Paul Honor	Signed		Date	19-Nov-13
NICEIC Reg No	000500 - 012	Phone	0118 9126724	Fax	0118 9126729
Position	Inspection and Test Manager				
Company	SSE Contracting				
Address	Arrowhead Road Theale Reading Berks RG7 4AH				

## Electrical Installation Condition Report Summary (continued)

### Extent and Limitations

**Extent:**

The extent of the Installation Inspected and Tested is defined on the previous page in the "Installation Tested" section. If the Inspection and Test does not extend to the entire electrical installation at that location, the "Area Tested" defines the area(s) that have been tested. The extent of any sampling applied to the Inspection and Test can be found in the Scope of Works or Specification provided at the Quotation/Tender stage and/or as agreed with the Client and subject to the Client making the Inspector aware of all parts of the Installation to be tested.

**Limitations:**

All "Hazardous Area" installations (potentially explosive atmospheres) are excluded from this report. Access to the equipment above 3m has not been included in line with BS7671 unless specifically stated within the agreed Specification. Any other Limitations imposed during the Inspection and Test, specific to parts of the Installation, will be identified in the "Observations and Recommendations for Action" Section 4 of this Condition Report.

The following Limitations have been applied to the Condition Report overall.

- 1 This Inspection and Test has been carried out in accordance with BS7671 as amended. Cables concealed within Trunking and Conduits, or Cables and Conduits concealed under floors, in inaccessible roof spaces and generally within the fabric of the Building have not been inspected.

### Engineers Comments

Not Applicable

### This Condition Report comprises the following:

- Section 1 Electrical Installation Condition Report Summary
- Section 2 Installation details
- Section 3 Schedule of Items Requiring Inspection - Summary
- Section 4 Observations and Recommendations of Action to be Taken
- Section 5 Index of Equipment Reports
- Section 6 3 Equipment Reports - Circuit Details and Test Results [1] to [3]

Note: This report must be read in its entirety and sections should not be read in isolation

Occupier **Agilent Technologies Ltd**  
 Installation Address **Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road**  
 Specific Location **Not Applicable**

**Installation History**

Nature of Installation	Mobile Calibration Trailer
Estimated age of the original installation	Unknown
Evidence of alterations/additions	Unknown
Date of previous inspection	Nov-2012
Previous records held by	Agilent Technologies
Previous Report Ref. Number	809052/949032/1

**Supply Characteristics**

Type of Electrical System	Unknown
Number and type of live conductors	3 Phase 4 Wire (3 Phase & Neutral)
Nominal Voltage (U) and Frequency (f)	400 - 420 Volts      50 Hz
Maximum Demand	Unknown
External Earth Fault Loop Impedance (Ze)	Unknown
PFC (value doubled if 3 phase)	Unknown
Number of alternative supplies	None
Supply 2	
Supply 3	
External Earth Fault Loop Impedance (Ze)	
Polarity at Origin	Limitation
Phase Rotation at the Origin	Limitation

**Primary Supply Overcurrent Device(s)**

BS (EN)	Unknown
Type	Unknown
Nominal current rating	Unknown
Short-circuit capacity	Unknown

**Earth Electrode Details**

Type	Not Applicable
Location	
Resistance	
Method of Measurement	

**Main Switch or Circuit Breaker**

Type BS (EN)	Unknown
Number of poles	3
Supply conductor material	Copper
Supply conductor size	16 mm <sup>2</sup>
Voltage and Current rating	400 Volts      Unknown

**Protection against Indirect Contact**

Method of Protection	A.D.S.
----------------------	--------

**Main RCD Details**

RCD	Voltage	Current Rating (A)	Operating Current (mA)	x1 Test (ms)	Rated Time Delay
1		Not Applicable			
2					

**Earthing and Bonding Arrangements**

	Required	CSA mm2	Material	Satisfactory	Location of Connection
Main Earthing Conductor		L	L		L
Water Service		L	L		L
Gas Service		L	L		L

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

## Status Code Key

<b>Acceptable Condition</b>	<b>No Defect noted</b>	Meets the requirements of BS7671 (as amended).
<b>Unacceptable Condition</b>	<b>Code 1 (C1)</b>	Danger present. Risk of injury. Immediate remedial action required.
<b>Unacceptable Condition</b>	<b>Code 2 (C2)</b>	Potentially dangerous - urgent remedial action required.
<b>Improvement Recommended</b>	<b>Code 3 (C3)</b>	Improvement recommended.
<b>Further Investigation</b>		Defect Codes C2 or C3 may be followed by "F". This indicates that further investigation is required to establish the exact nature of the defect i.e. "C2F".
<b>Limitations</b>	<b>Code L (CL)</b>	Limitations imposed and therefore Item has not been Inspected and or Tested.
<b>Not Applicable</b>		Section does not apply to the Installation Inspected and or Tested.
<b>For full details of any Defects identified please refer to Section 4 of this Condition Report</b>		

Schedule of Items Requiring Inspection - Summary	Status
Energy Suppliers Electrical Intake Equipment	Not Applicable
Presence of Adequate Arrangements for Parallel or Switched Alternative Sources	Not Applicable
Automatic Disconnection of Supply (ADS)	Acceptable Condition
Other Methods of Protection	Not Applicable
Distribution Equipment	Improvement Recommended C3
Distribution Circuits	Acceptable Condition
Final Circuits	Improvement Recommended C3
Isolation and Switching	Acceptable Condition
Current Using Equipment (Permanently Connected)	Acceptable Condition
Test Results	Observation CO
Special locations - Locations containing a Bath or Shower	Not Applicable
Special locations - Swimming Pools and Other Basins	Not Applicable
Special locations - Rooms and Cabins containing Sauna Heaters	Not Applicable
Special locations - Construction and Demolition Site Installations	Not Applicable
Special locations - Agricultural and Horticultural Installations	Not Applicable
Special locations - Conducting locations with restricted movement	Not Applicable
Special locations - Caravan / Camping Parks and similar Locations	Not Applicable
Special locations - Marinas and similar Locations	Not Applicable
Special locations - Medical Locations	Not Applicable
Special locations - Exhibition Shows and Stands	Not Applicable
Special locations - Solar Voltaic (PV) Power Supply Systems	Not Applicable
Special locations - Mobile or Transportable Units	Not Applicable
Special locations - Caravans and Motor Caravans	Not Applicable
Special locations - Operating and Maintenance Gangways	Not Applicable
Special locations - Amusement Devices, Parks, Fairgrounds and Circuses	Not Applicable
Special locations - Floor and Ceiling Heating Systems.	Not Applicable

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

## Defect Code Key

<b>Unacceptable Condition</b>	<b>Code 1 (C1)</b>	<b>Danger present. Risk of injury. Immediate remedial action required.</b>
<b>Unacceptable Condition</b>	<b>Code 2 (C2)</b>	<b>Potentially dangerous - urgent remedial action required.</b>
<b>Improvement Recommended</b>	<b>Code 3 (C3)</b>	<b>Improvement recommended.</b>
<b>Further Investigation</b>		<b>Defect Codes C2 or C3 may be followed by "F". This indicates that further investigation is required to establish the exact nature of the defect i.e. "C2F".</b>
<b>Limitations</b>	<b>Code L (CL)</b>	<b>Limitations imposed and therefore Item has not been Inspected and or Tested.</b>
<b>No Code</b>		<b>General Observations made by the Inspector regarding the Installation.</b>
<b>For full details of any Defects identified please refer to Section 4 of this Condition Report</b>		

Item	Code	Description	Fixed
------	------	-------------	-------

### General Deviations

1		This installation is of a mobile nature and is connected to the supply via a plug and socket arrangement at whatever site it is used on. Therefore all earthing and bonding arrangements will alter from site to site.
2		All LIVE test results shown were taken from the supply used at the time of the test. These readings will however vary from site to site according to the supply characteristics.

### [1] DB1

3	3	The IP rating of the enclosure is unsatisfactory. (Grommets are required to underside of the control panel to prevent ingress.)
4	3	The method of terminating the final circuit cable into the enclosure is unsuitable. (The light switch by the door has no grommet protection where cables enter the switch box.)
5		There was a socket with an integral RCD. The location and test results are as follows: Locker Area which operated correctly in 17.2m/Secs x 1 and 7m/Secs x 5.

### [2] DB2

6		Earth Loop Impedance Values were unsatisfactory. (On Circuits 1L1 and 2L1 but the RCDs in the circuit will ensure disconnection times are met.)
---	--	---

### [3] DB2A

7		No information was available for the maximum permitted Zs value of the MCB on Circuit 3L2.
8		It was not possible to measure the following earth fault loop impedances: (From this equipment as circuits are fed via an isolating transformer.)

# Index of Equipment Reports

Section 5

Occupier **Agilent Technologies Ltd**  
Installation Address **Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road**  
Specific Location **Not Applicable**

---

Report No	Asset No.	Name	Location	Fed from
[1]	A9141	DB1	Mobile Trailer	Not Determined
[2]	A9142	DB2	Mobile Trailer	Not Determined
[3]	Q16045	DB2A	Mobile Trailer	Not Determined

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

**Supply Cables**

Length Unknown  
SWA 16 mm<sup>2</sup>

<b>DB1</b>
Mobile Trailer
Merlin Gerin Control Panel RCD TP&N 12 ways (total)
<b>RCD Details</b> BS (EN) 61008 63 A 100 mA 4 pole
<b>Test Results</b> 1x 18 ms 5x 16 ms <span style="float: right;"><b>Asset No.</b> A9141</span>

**Earthing Arrangements**

PFC 2.40 kA  
Earth Loop 0.21 Ohms  
Cable Sheath

**Supplied From** Not Determined  
**Secondary Supply** None

## Circuit Schedule and Test Results


CIRCUIT		Cable		Overcurrent Device		Dis Time	Continuity Test			Insulation Test		Earth Loop	R.C.D. Test		
No	Designation	Points Served	Wiring	Method	BS No		Type	r1	r2	R1+R2	L/L		L/N	Max Z s	R.C.D.
Ø		Polarity	Phase	CPC	Rating	Rating	s	Ω	Ω	Ω	MΩ	MΩ	Zs	Rating	x5
			mm <sup>2</sup>	mm <sup>2</sup>	A	kA							Ω	mA	ms
1	Lights	8	T+E	B	60898	B	0.4	-	-	0.35	-	-	6.13	-	-
L1		P	1.5	1	6	10		-	-	-	99.9	99.9	0.56	-	-
1	Spare	-	-	-	60898	B	0.4	-	-	-	-	-	6.13	-	-
L2		-	-	-	6	10		-	-	-	-	-	-	-	-
1	Spare	-	-	-	60898	B	0.4	-	-	-	-	-	6.13	-	-
L3		-	-	-	6	10		-	-	-	-	-	-	-	-
2	Spare	-	-	-	60898	B	0.4	-	-	-	-	-	1.15	-	-
L1		-	-	-	32	10		-	-	-	-	-	-	-	-
2	Spare	-	-	-	60898	C	0.4	-	-	-	-	-	0.92	-	-
L2		-	-	-	20	10		-	-	-	-	-	-	-	-
2	Skt - Locker	1	T+E	B	60898	B	0.4	0.27	-	0.04	-	-	1.15	-	-
L3		P	2X 2.5	2X 1.5	32	10		0.27	-	-	99.9	99.9	0.25	-	-
3	Spare	-	-	-	60898	B	0.4	-	-	-	-	-	6.13	-	-
L1		-	-	-	6	10		-	-	-	-	-	-	-	-
3	ACU Isolator Second From Top	1	SWA	B	60898	B	0.4	-	-	0.09	-	-	1.84	-	-
L2		P	1.5	CS 1.5	20	10		-	-	-	99.9	99.9	0.30	-	-
3	ACU Isolator Third From Top	1	SWA	B	60898	B	0.4	-	-	0.09	-	-	1.84	-	-
L3		P	1.5	CS 1.5	20	10		-	-	-	99.9	99.9	0.30	-	-
4	Spare	-	-	-	60898	B	0.4	-	-	-	-	-	6.13	-	-
L1		-	-	-	6	10		-	-	-	-	-	-	-	-
4	ACU Isolator Top	1	SWA	B	60898	B	0.4	-	-	0.09	-	-	1.84	-	-
L2		P	1.5	CS 1.5	20	10		-	-	-	99.9	99.9	0.30	-	-
4	ACU Isolator Bottom	1	SWA	B	60898	B	0.4	-	-	0.10	-	-	1.84	-	-
L3		P	1.5	CS 1.5	20	10		-	-	-	99.9	99.9	0.31	-	-

Tested By	Test Date	Instrument Type	Serial No	Instrument Type	Serial No
M.Viccars	11/11/2013	Multi-tester	5682		

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

**Supply Cables**

Length 0.20 metres  
SWA 16 mm<sup>2</sup>



**Earthing Arrangements**

PFC Unknown  
Earth Loop 1.13 Ohms  
Cable Sheath

**Supplied From** Not Determined  
**Secondary Supply** None

## Circuit Schedule and Test Results

CIRCUIT			Cable		Overcurrent Device		Dis Time	Continuity Test			Insulation Test		Earth Loop	R.C.D. Test	
No	Designation	Points Served	Wiring Phase	Method CPC	BS No Rating	Type Rating		r1	r2	R1+R2	L/L	L/N		Max Z s	R.C.D. Rating
Ø		Polarity	mm <sup>2</sup>	mm <sup>2</sup>	A	kA	s	Ω	Ω	Ω	MΩ	MΩ	Zs	mA	ms
1	Dado Skts - Offside, Control Panel Area	13	T+E	B	4293	C	0.4	0.25	-	0.42	-	-	0.57	30	18.7
L1		P	2X2.5	2X1.5	32	10		0.25		-	99.9	99.9	0.62		18.7
2	Skt - Near Side	4	T+E	B	4293	C	0.4	0.30	-	0.61	-	-	0.57	30	21.7
L1		P	2X2.5	2X1.5	32	10		0.37		-	99.9	99.9	0.81		17.5
3	Skts - Low Level Off Side	6	T+E	B	4293	C	0.4	0.19	-	0.34	-	-	0.57	30	64.2
L1		P	2X2.5	2X1.5	32	10		0.19		-	99.9	99.9	0.54		25.4

Tested By	Test Date	Instrument Type	Serial No	Instrument Type	Serial No
M.Viccars	11/11/2013	Multi-tester	5682		



**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

**Supply Cables**  
 Length Unknown  
 SWA 16 mm<sup>2</sup>

<b>DB2A</b>
Mobile Trailer
Merlin Gerin Control Panel RCD SP&N L2 phase 3 ways
<b>RCD Details</b> BS (EN) 61009 63 A 30 mA 2 pole <b>Test Results</b> 1x 40 ms 5x 21 ms
<b>Asset No.</b> Q16045

**Earthing Arrangements**  
 PFC 1.15 kA  
 Earth Loop 0.20 Ohms  
 Cable Sheath  
 Integral C.P.C., 16 mm<sup>2</sup>

**Supplied From** Not Determined  
**Secondary Supply** None

## Circuit Schedule and Test Results

CIRCUIT		Points Served Polarity	Cable		Overcurrent Device		Dis Time s	Continuity Test			Insulation Test		Earth Loop Max Z <sub>s</sub> Ω	R.C.D. Test	
No Ø	Designation		Wiring Phase mm <sup>2</sup>	Method CPC mm <sup>2</sup>	BS No Rating A	Type Rating kA		r1 Ω	r2 Ω	R1+R2 R2 Ω	L/L L/E MΩ	L/N N/E MΩ		R.C.D. Rating mA	x1 x5 ms
1 L2	Skts - Low Level Off Side	6 P	T+E 2X2.5	B 2X1.5	60898 32	C 10	0.4	0.19 0.19	0.31 0.08	- 0.08	- 99.9	- 99.9	0.57 L	-	-
2 L2	Skts - Low Level Off Side	6 P	T+E 2X2.5	B 2X1.5	60898 32	C 10	0.4	0.19 0.19	0.32 0.08	- 0.08	- 99.9	- 99.9	0.57 L	-	-
3 L2	Control Circuit	1 P	S 1.5	B MF	60898 2	B 10	0.4	- -	- 0.01	- -	- 99.9	- 99.9	L L	-	-

Tested By		Test Date	Instrument Type		Serial No	Instrument Type		Serial No
M.Viccars		11/11/2013	Multi-tester		5682			

# Schedule of Items Requiring Inspection - Detailed

## Based on BS7671 (as amended)

Occupier **Agilent Technologies Ltd**  
 Installation Address **Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road**  
 Specific Location **Not Applicable**

### Defect Code Key

<b>Acceptable Condition</b>	<b>No Defect noted</b>	Meets the requirements of BS7671 (as amended).
<b>Unacceptable Condition</b>	<b>Code 1 (C1)</b>	Danger present. Risk of injury. Immediate remedial action required.
<b>Unacceptable Condition</b>	<b>Code 2 (C2)</b>	Potentially dangerous - urgent remedial action required.
<b>Improvement Recommended</b>	<b>Code 3 (C3)</b>	Improvement recommended.
<b>Further Investigation</b>		Defect Codes C2 or C3 may be followed by "F". This indicates that further investigation is required to establish the exact nature of the defect i.e. "C2F".
<b>Limitations</b>	<b>Code L (CL)</b>	Limitations imposed and therefore Item has not been Inspected and or Tested.

**For full details of any Defects identified please refer to Section 4 of this Condition Report**

### Schedule of Items Requiring Inspection - Detailed

Defect Code

#### Automatic Disconnection of Supply (ADS)

Presence of distributor's earthing arrangement
Main earthing arrangements
Adequacy of earthing conductor size
Accessibility of earthing conductor connections
Main protective earthing conductor connections
Adequacy of ADS for remote buildings
Presence of installation earth electrode arrangement
Provision for Lightning conductors
Main protective bonding arrangements
Main protective bonding connections
Adequacy of main protective bonding conductor sizes
Adequacy of main protective bonding conductor size where it is 6.0mm <sup>2</sup>
Main protective bonding conductor connections
Accessibility of all protective bonding connections
Supplementary bonding connections
Supplementary bonding for final circuits
Provision of earthing / bonding labels at all appropriate locations
Appropriate bonding clamps
FELV
Provision of fault protection for TT System (100mA RCD)
Voltage Trip used for Fault Protection
Access to the Origin of Supply for Verification of Protective Conductors
Access to the Origin of Supply for Verification of method of Protection against electric shock
Continuity measurement of Protective Bonding Conductor
Other observations regarding ADS

#### Distribution Equipment

Adequacy to prevent access to live parts
Adequacy of working space / accessibility to equipment
Security of fixing
Condition of insulation of live parts
Adequacy / security of barriers

## Schedule of Items Requiring Inspection - Detailed

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

Schedule of Items Requiring Inspection - Detailed	Defect Code
Condition of enclosure(s) in terms of IP rating etc	C3
Condition of enclosure(s) in terms of fire rating etc	
Enclosure not damaged / deteriorated so as to impair safety	
Presence and effectiveness of obstacles	
Placing out of reach	
Position of Isolation devices	
Presence of main switch(es), linked where required	
Operation of main switch(es) (functional check)	
Manual operation of circuit-breakers and RCD's to prove disconnection	
RCD(s) provided for additional protection, where required - Includes RCBOs	
Presence of RCD quarterly test notice at or near equipment, where required	
Presence of diagrams, charts or schedules at or near equipment, where required	
Presence of non-standard (mixed) cable colour warning notice at or near equipment, where required	
Presence of alternative supply warning notice at or near equipment, where required	
Presence of next inspection recommendation label	
Presence of other required labelling (please specify)	
Examination of protective device(s) and base(s); correct type and rating (no signs of unacceptable thermal damage, arcing or overheating)	
Single-pole protective devices in line conductor only	
Protection against mechanical damage where cables enter equipment	
Accessibility of Switchgear for Operation and Maintenance due to Asbestos	
Labelling of Switchgear for Operation and Maintenance due to Asbestos	
Accessibility of Switchgear for Testing due to Asbestos	
Protection against overload current	
Correct selection of devices against fault current	
Devices for protection against Overcurrent	
Protection against electromagnetic effects where cables enter ferromagnetic enclosures	
Surge Protection Devices	
Resuscitation notices	
Emergency Lighting in switch rooms	
Smoke detectors	
Powered Smoke Detectors	
Restricted access to installation under test	
Other observations regarding Distribution equipment	
<b>Distribution Circuits</b>	
Sizing and suitability of Protective conductors	
Identification of conductors by colour coding	
Identification of circuit conductors	
Identification of Distribution circuits	
Cables correctly supported throughout their run	
Condition of insulation of live parts	
Non-sheathed cables protected by enclosure in conduit, ducting or trunking	
Suitability of containment systems for continued use (including flexible conduit)	
Protection against impact, compression or thermal effects	

## Schedule of Items Requiring Inspection - Detailed

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

Schedule of Items Requiring Inspection - Detailed	Defect Code
Cables correctly terminated in enclosures	
Examination of cables for signs of unacceptable thermal or mechanical damage / deterioration	
Adequacy of cables for current-carrying capacity with regard for the type and nature of installation	
Adequacy of protective devices: type and rated current for fault protection	
Presence and adequacy of circuit protective conductors	
Coordination between conductors and overload protective devices	
Cable installation methods / practices with regard to the type and nature of installation and external influences	
Where exposed to direct sunlight, cable of a suitable type	
Cables under floors, above ceilings, in walls / partitions less than 50mm from a surface, and in partitions containing metal parts Installed in prescribed zones and not under the supervision of a skilled or instructed person	
Distribution circuit cables concealed in walls, floors & ceilings etc, require mechanical protection or RCD protection. These circuits are deemed not to be under the supervision of a skilled or instructed person.	
Provision of fire barriers, sealing arrangements and protection against thermal effects	
Band II cables segregated/ separated from Band I cables	
Cables segregated / separated from non-electrical services	
Condition of Distribution circuit accessories	
Suitability of Distribution circuit accessories for external influences	
Single-pole devices for switching in line conductor only	
Adequacy of connections within Distribution equipment	
Adequacy of connections	
Presence, operation and correct location of appropriate devices for isolation and switching	
General condition of wiring systems	
Temperature rating of cable insulation	
Line and Neutral conductors to be of equal size in all single phase 2 wire circuits, single phase 3 wire and polyphase circuits equal to or less than 16mm <sup>2</sup>	
The type of earthing used must take account of the characteristics of the source of supply	
Provision of original design data to the Inspector	
Restricted isolation to installation under test	
Other observations regarding Distribution circuits	
<b>Final Circuits</b>	
Adequacy to prevent access to live parts	
Identification of final circuit conductors by colour coding	
Identification of final circuit conductors	
Wiring system(s) appropriate for the type and nature of the installation and external influences	
Cables correctly supported throughout their run	
Condition of insulation of live parts	
Suitability of containment systems for continued use (including flexible conduit)	
Non-sheathed cables protected by enclosure in conduit, ducting or trunking	
Earthing requirements for high protective conductor currents	
Earthing requirements for connection of conductors with high protective conductor currents	
Co-ordination between conductors and overload protective devices	
Adequacy of cables for current-carrying capacity with regard for the type and nature of installation	
Adequacy of protective devices: type and rated current for fault protection	

## Schedule of Items Requiring Inspection - Detailed

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

Schedule of Items Requiring Inspection - Detailed	Defect Code
Presence and adequacy of circuit protective conductors	
Cables under floors, above ceilings, in walls / partitions less than 50mm from a surface, and in partitions containing metal parts not under the supervision of skilled or instructed persons, provided with additional protection by a 30 mA RCD	
Provision of additional protection by 30 mA RCD for circuits used to supply mobile equipment not exceeding 32 A rating for use outdoors in all cases.	
Provision of additional protection by 30 mA RCD for circuits used to supply mobile equipment not exceeding 32 A rating for use outdoors in all cases.	
Final circuit cables concealed under floors, above ceilings, in walls / partitions less than 50 mm from a surface, and in partitions containing metal parts Installed in prescribed zones and not under the supervision of a skilled or instructed person	
Final circuit cables concealed in walls, floors & ceilings etc, require mechanical protection or RCD protection. These circuits are deemed not to be under the supervision of a skilled or instructed person.	
Provision of additional protection by 30 mA RCD for all socket-outlets of rating 20 A or less provided for use by ordinary persons unless exempt.	
Provision of fire barriers, sealing arrangements and protection against thermal effects	
Band II cables segregated / separated from Band I cables	
Cables segregated / separated from non-electrical services	
Termination of cables at enclosures	
Termination of cables at enclosures - Connections under no undue strain	
Termination of cables at enclosures - No basic insulation of a conductor visible outside enclosure	
Termination of cables at enclosures - Connections of live conductors adequately enclosed	
Termination of cables at enclosures - Adequately connected at point of entry to enclosure (glands, bushes etc.)	C3
Adequacy of connections	
Condition of accessories including socket-outlets, switches and joint boxes	
Position of accessories including socket-outlets, switches and joint boxes	
Suitability of accessories for external influences	
Identification of final circuits	
Presence and adequacy of circuit protective conductors to accessories	
Presence and adequacy of circuit protective conductors to metallic accessories / fittings	
Presence and adequacy of circuit protective conductors in Class 2 circuits	
Presence and adequacy of labelling for Class 2 lighting circuits	
Sleeving of bare CPC's	
Cables in Thermal insulation	
Accessibility to high level equipment defined as included in scope	
Equipment above 3m excluded from Condition Report high level equipment	
Other observations regarding final circuits	
<b>Isolation and Switching</b>	
Isolators - Presence and condition of appropriate devices	
Isolators - Acceptable location — state if local or remote from equipment in question	
Isolators - Capable of being secured in the OFF position	
Isolators - Correct operation verified	
Isolators - Clearly identified by position and / or durable marking	
Isolators - Warning label posted in situations where live parts cannot be isolated by the operation of a single device	
Switching off for mechanical maintenance - Presence and condition of appropriate devices	

## Schedule of Items Requiring Inspection - Detailed

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

Schedule of Items Requiring Inspection - Detailed	Defect Code
Switching off for mechanical maintenance - Acceptable location—state if local or remote from equipment in question	
Switching off for mechanical maintenance - Capable of being secured in the OFF position	
Switching off for mechanical maintenance - Correct operation verified	
Switching off for mechanical maintenance - Clearly identified by position and or durable marking	
Emergency switching / stopping - Presence and condition of appropriate devices	
Emergency switching / stopping - Readily accessible for operation where danger might occur	
Emergency switching / stopping - Correct operation verified	
Emergency switching / stopping - Clearly identified by position and or durable marking	
Functional switching - Presence and condition of appropriate devices	
Functional switching - Correct operation verified	
Other observations regarding isolation and switching	
<b>Current Using Equipment (Permanently Connected)</b>	
Condition of equipment in terms of IP rating etc	
Equipment does not constitute a fire hazard	
Enclosure not damaged/deteriorated so as to impair safety	
Suitability for the environment and external influences	
Security of fixing	
Cable entry holes in ceiling above luminaries, sized or sealed so as to restrict the spread of fire.	
Recessed luminaries (down lighters) - Correct type of lamps fitted	
Recessed luminaries (down lighters) - Installed to minimise build-up of heat by use of "fire rated" fittings, insulation displacement box or similar	
Recessed luminaries (down lighters) - No signs of overheating to surrounding building fabric	
Recessed luminaries (down lighters) - No signs of overheating to conductors / terminations	
Provision of Thermal cut outs to prevent dangerous rise in temperature	
Other observations regarding permanently connected current using equipment	
<b>Test Results</b>	
Earth Continuity	
Earth continuity tests using wander lead method	
Isolation of supply to test continuity of Bonding conductors	
Continuity of Ring circuit conductors	
Ring Circuit connections to provide for testing	
Insulation resistance lower than permissible level of 1 Megohm	
Absence of Stray voltages (borrowed neutrals)	
Lower than expected insulation resistance test results	
Insulation resistance tests with Electronic components in circuit	
Requirement to isolate to carry out Insulation Testing	
Insulation testing between Line and Neutral Conductors	
Insulation testing with sensitive electronic components in circuit	
Polarity	
Earth Electrode	
Additional Earth Electrode results	
Earth fault loop impedance	
Selection of Protective devices to prevent accidental operation during maintenance	
Restriction of access to allow testing EFLI	

## Schedule of Items Requiring Inspection - Detailed

Occupier **Agilent Technologies Ltd**  
Installation Address **Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road**  
Specific Location **Not Applicable**

Schedule of Items Requiring Inspection - Detailed	Defect Code
Mains Supply required to allow full range of tests to be conducted	
Confirmation that integral test button / switch causes RCD(s) to trip when operated (functional check)	
RCD(s) provided for fault protection - includes RCBO's	
Integral RCD's in sockets	
Voltage Trip Operation	
All Circuits require identification and labelling for verification purposes	
Other observations regarding test results	

## Report Abbreviations

**Occupier** Agilent Technologies Ltd  
**Installation Address** Voscal 1 Mobile Calibration Trailer, 610 Wharfedale Road  
**Specific Location** Not Applicable

Abbreviation	Meaning	Abbreviation	Meaning
<b>ADS</b>	Automatic Disconnection of Supply	<b>BBC</b>	Busbar Chamber
<b>BS3036</b>	Rewirable Fusible Link	<b>BS3871</b>	Miniature Circuit Breaker
<b>BS88/BS1361</b>	General Purpose Cartridge Fuses	<b>BSEN60898</b>	Miniature Circuit Breaker
<b>BSEN60947-2</b>	Moulded Case Circuit Breaker	<b>BSEN61009</b>	Combined MCB/RCD
<b>C/W</b>	Copper Wire	<b>CON</b>	Concentric
<b>CPC</b>	Circuit Protective Conductor	<b>CS</b>	Cable Sheath
<b>DB</b>	Distribution Board	<b>EEBADS</b>	Earthed Equipotential Bonding and Automatic Disconnection of Supply
<b>F</b>	Fail	<b>FELV</b>	Functional extra low voltage
<b>FP200</b>	Fire Retardant Cable	<b>INA</b>	Information Not Available
<b>ISO</b>	Isolator Switch	<b>L or LIM</b>	Limitation of Test
<b>LS</b>	Lead Sheathed Cable	<b>MCB</b>	Miniature Circuit Breaker BS3871, BSEN60898
<b>MCCB</b>	Moulded Case Circuit Breaker	<b>Method</b>	Refer to BS7671 Appendix 4 Table 4A2 for full list of Reference Methods
<b>MF</b>	Metal Conduit/Trunking System Provides main C.P.C.	<b>MI/MICC</b>	Mineral Insulated Copper Conductor Cables
<b>NA</b>	Not Applicable	<b>P</b>	Pass
<b>PELV</b>	Protective extra low voltage	<b>PFC</b>	Prospective Fault Current
<b>PILSWA</b>	Paper Insulated Lead Steel Wire Armour	<b>PVC/PVC</b>	PVC Insulated PVC Sheathed Singles (tails)
<b>RCBO</b>	Residual Current Breaker with Overcurrent Protection	<b>RCCB</b>	Residual Current Circuit Breaker
<b>RCD</b>	Residual Current Device	<b>S</b>	PVC Insulated Single Cable
<b>SELV</b>	Separated extra low voltage	<b>SL</b>	Solid Link
<b>SP+N</b>	Single Pole and Neutral	<b>SPD</b>	Surge Protection Device
<b>SWA</b>	Steel Wire Armoured Cable	<b>SWF</b>	Switched Fuse
<b>T</b>	PVC Insulated Twin Cable	<b>T+E</b>	PVC Insulated Twin and Earth Cable
<b>TP+N</b>	Triple Pole and Neutral	<b>TRS</b>	Tough Rubber Sheathed Cable
<b>U</b>	Unknown	<b>V/VIR</b>	Vulcanised Indian Rubber Insulated Cable (singles)
<b>VOCB</b>	Voltage Operated Circuit Breaker		